




TIME EXTENSION PROPOSAL

Sl No	Item	Description	Remarks
1	Name of the Work	Construction of CC roads at Mydarahalli Colony in ward No.12 Shettyhalli Sub Division	
2	Estimate Cost	Rs. 150.00 Lakhs	
3	Job Code	012-20-000011	
4	A/S No	EE/DD/AS/169/2019-20 dated: 14.11.2019	
5	T/S No	CE/DZ/TS/60/2019-20 Dated: 16.11.2019	
6	Work order/Agreement No	EE/DD/WO/501/2019-20 dated: 18.01.2020	
7	Tender Premium	—	
8	Stipulated Time for Completion of Work	60 days	
9	Targeted monthly progress	—	
10	Progress Achieve till date	75.57% = 45	
11	Reasons for delay	Delay due to BWSSB Water supply works & Sanitary Works is under progress (about 90% completed). Therefore this work is delayed.	
12	Time extension requested	18-03-2020 to 15-04-2020 29 days	
13	Asst. Executive Engineer recommendation	Time extension may be granted without penalty	
14	Executive Engineer recommendation	Recommended.	
15	Chief Engineer recommendation		
16	Time extension granted		
17	Conditions imposed if any		


Assistant Engineer
Ward no.12


Asst. Executive Engineer
Shettyhalli sub division


EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057